SHAFER, TROXELL & HOWE Inc.
Your Solutions Partner Since 1973

Fire Pump continued:

- Check and adjust relief valves.
- Check minimum run timer settings.
- Check Casing Relief Valve Operation

Controller(s):

- Check start relays for chattering and contacts for pitting.
- Verify the voltage on all three (3) phases.
- Operational check of automatic start and manual start..
- Check operation of alarms.
- Check all electrical connections.
- Check all status lighting.
- Check mechanical condition of emergency run handle, locks, and switches.
- Check Auto Transfer to and from Emergency
- Check on Joslyn Clark units the Start/Run Transition

Diesel Engines:

- Check fuel tank and supply lines.
- Check antifreeze condition and freeze protection temperature.
- Check oil condition and level.
- Check battery condition and electrolyte level.
- Check engine mounting for condition and security.
- Check exhaust system for condition.
- Check engine for:
  - Correct operating speed.
  - Operating temperature.
  - Correct oil pressure.

System Connections:

- Verify that ALL suction valves are properly set.
- Check piping connections and general condition.
- Check all wiring for condition and tight connections.
- [illegible] _____ Dischg _____

Job Name: _____ Company: _____

Site Address: _____

Site Contact: _____ Phone: _____ Email: _____

Signature: _____ Date: _____